G. R. S. 59] GPB—15,000—22-7-14

GENERAL AND REVENUE SECRETARIAT

191 . P11

(Municipal)

File No. 116 of 1903-04

Serial Nos. 1–4

Papers Filed.

Month June 1904

SUBJECT.

Construction of drains at Robertsonpet

PREVIOUS REFERENCES. LATER REFERENCES.

Commenced
12 R.

MYSORE GOVERNMENT
P - MADRAS
ARCHIVES

1922

From The Chief Secretary
President Town Board
Kolar Gold Fields

To

Lr. Aranthasamy Pandey
Offg. Secy to the Govt of
H.H. the Maharaja of Mysore.

Dated 20/1/04 Rev & Genl Depts
Despatched 1st Feb: 04
Received
General No. 106
No.
Enclosure No 1 + 4 Rolls + 24 Plans

Submitting Estimates for Constructing drains and metalling Roads at Robertsonpet. Also obtaining Govt Sanction.

SECTION Mel
FILE No. 116 of 1903-04
SERIAL No. 1

B

M

L 7
7.3.4

Drafted 7.3.04

MGO 1-4-50 reams—6-12-02.

Office of the President
Sanitary Board
Kolar Gold Fields
Dated 20th Feb 04

From

A. E. C. Cave Esq
Engineer, Sanitary Bd
Kolar Gold Fields

To

L. Ananthasamy Rau
offg Secy to the Govt
H. H. the Maharaja
Revd Genl Dept

Sir,

I have the honor to submit Estimates (1) for Constructing Box drains (2) for metalling Roads (3) for widening Roads at Robertsonpet and to request that you will be so kind as to obtain Sanction of Government for the same

Cost in the Estimates will be out of the Sum of Rs 10000/- provided under the Head B/5 "Reserve on other minor works of the Current years Estimates of the Sanitary Board Gold Fields.

Copy of Boards Resolution approving the said Estimates is hereto attached for reference

I have the honor to be,

Sir,

Your most obedient Servant

[signature]

President

Sanitary Board

Kolar Gold Fields

Ex 6-11-1

Proceedings of an ordinary monthly meeting of the Sanitary Board, held on the 27th November 1903.

x x x x x x x x

Resolution 3. Read estimates of probable expenditure for metalling roads and for constructing drains, &c. at Robertsonpet.

Resolved that the works are absolutely necessary and must be carried out early

Estimates with rates for earth-cu reduced to 2 annas, passed according

x x x x x x x x

(Signed) R. B. Blamer
for President.

Copy "
Vice President
Sanitary Board,
Kolar Gold Fields.

Exhibit

Abstract

Estimate for the probable cost of constructing Boiler chimney to No 2. and 3 main Steam Boiler Foundations

Items	Per	Rate	Quantity	Cost
Earth work	cyd	2	190	24
Burnt Stone in chimney	Cft	4	1604	351
Burnt Stone Slabs including Cement pointing etc complete	Sft	36	328 sq	118
Lime Concrete	Cft	3	240	45
		Total		1138
Add contingencies at 5 per cent				68
Cost of one Boiler chimney				1191
Total cost of two Boiler chimneys				2386

1906

(Sd) H. E. C Cork
President of
the Sanitary
Board Kolar
Gold Fields

Office Copy.

Ex 4th A1

General Abstract estimate of the probable cost of metalling the road at Robertsonpet Kolar gold Fields

Items	Per	Rate	Quantity	cost
Collection of materials				1477 -
consolidation of materials				405 -
Earth work in Side and Turfing	Perch	25 -	14	350 -
maintenance of road				
~~Establishment~~ establishment	do	75 -	6	450 -
Total cost of Rs				2702

(Sd) F. S. C. Carr
President Sanitary
Board Kolar gold
Fields

Office Copy

Ex 5 to 1.

Abstract estimate for the probable cost of constructing V shaped drains to the conservancy lanes at Robertsonfet

Items	Per	Rate	Quantity	Cost
1. Earth work excavation	cyd	.. 2 .	120 2/3	15 . .
2. Burnt stone slabs including cement pointing	Sft	.. 3 6	6700	1903 2 .
3. Lime concrete	Cft	.. 3 .	1088	204 . .
Total Rupees				2122 2 .

(Sd) H. E. C. Carr

President Sanitary Board Kolar Gold. Fields

Officer of Sy.

Detailed estimate of the probable cost of widening Market Road at Robertsonpet Kolar gold fields

Items	Per	Rate	Quantity	Amount
on the work cutting	cyd	2 .	80	10 . .
with work embankment with do lead of ½ with forming and turfing the complete	cyd.	3 .	1440	270 . .
Madras Railway rail of 20' with long with stone sleeps and with fish plates bolts complete	Rft.	1 2 .	780	877 . .
Dry stone Revetment	cyd.	1 4 .	80	100 . .
Extending Tunnels with parapets and dismantling at ends	each	50 . .	6	300 . .
Collection of metals with a lead of 2 miles	cyd	2 1 .	230	476 . .
Collection of gravel with a lead of ½ mile	cyd	. 5 .	105	52 . .
Consolidation of materials				
Picking the road surface	Syd	. 4½	1380	11 . .
Spreading metal	cyd	.. 5 .	230	72 . .
do gravel	cyd	.. 4 .	105	26 . .
Collecting and spreading sand	cyd	1 . .	15	15 . .
Turfing the slopes of embankments	Sy	. 1 .	1800	112 . .
Total Rupees				2319 . .

(Sd) H. S. C. Carr
President Sanitary
Board Kolar Gold
Fields.

Office copy

Mysore Govt., Gen. & Rev. Secretariat

Land Revenue Branch

File No. (if any) and its date

Office Draft.

Proceedings of the Govt. of H. H. the Maharaja of Mysore.

FILE No.

Read:

letter No 708 dated the 20th February 1904 from the Private Secretary Board of Kolar Gold Fields, submitting for Sanction the Estimate and Detailed Statement as discussed at the Conference regarding the Charge required during the year 1904-05 to be Rs 9531-2-0 being the Amount of Rs 10,000/- provided under "B Public Works Original Works — 5 Roads and other Miscellaneous Works" in the Budget Estimate of the Current Year for Kolar Gold Fields Circle

Order No 25-43-4 dt 6/4-02

Secretary. 14.3.1904

Constructing Bridges & Metal Road Robertsonpet	2,387
Metalling the Road at Robertsonpet	2,704
Constructing Stepped Drains & the Convervancy Lanes at Robertsonpet	2,122-2-0
Widening the Market Road at Robertsonpet	2,319
Total	Rs 9,531-2-0

Sanctioned
* Rs 9,531/2/4
+ 4 Copies of estimates & plans returned to D.C.

The Private Secretary Kolar Gold Fields returning the Sanctioned Estimate and Detailed Statement of the Charges to be incurred with Abstract & Plans &c

K.V.K

Aug 20/5/04

L2647

SECTION Mal

FILE No. 1160 f 1903-04

SER'AL No. 3

FROM K. P. Anantharama Chetty Esqr:
President Kolar Gold Fields Mining Board

To L. Anantharama Row Esqr:
Offg: Secretary to the Govt: of
H. H. the Maharaja of Mysore
Rev: & Agrl: Depts

Dated 24th May 1904.
Dispatched 27th May
Received
General No. 964
No.

Enclosure No. two Letters & 1 Plan.

Rd. 30-5-04 & 22d. 6-04

Dy. 5032-93

Submitting a revised estimate for constructing V shaped drains in Robertsonpet

MGOPB—8-8-01—50 reams

Office of the President of the Sc.
Board, Kolar Gold Fields Ltd.
24th May 1904. Camp Bagepalli

From

K. P. Puttanna Chetty Esquire
President

To

L. Aranthasami Row Esquire
Offg: Secretary to the Govt: of His Highness
the Maharaja of Mysore Revenue and General
departments

Sir,

Adverting to Govt: proc: No. 3543-4 dated 19th
March 04, sanctioning an estimate for Rs 2122-2-
for constructing V shaped drains in Robertsonpet,
I have the honor to submit herewith for sanction
a revised estimate for Rs 2,785-14- for the
same which provides funds for basement slabs
3/4 ft wide with concrete to the joints and pointing
with asphalt, so that the sewage water may
flow out freely without percolation, as per
plan herewith submitted. This plan
was adopted and has proved successful
in the Tumkur Municipality

2. The excess amount of expenditure
to be incurred by revising the original
estimate viz Rs 663-12- will be available.

out of Rs 10,000/- provided for reserve on Famine work such as formation of roads, opening drains & constructing Latrines &c under B. "Public Works to be executed by the Sanitary Board" in the current year's Budget of the Kolar Gold Field Sanitary Board.

3. As the work has already been put in hand so that it may be advanced as far as possible before the close of the official year, I request that you will be so good as to obtain sanction of Government at an early date.

I have the honor to be
Sir
your most obedient servant

"Illegible"
President.

Abstract of the Est &c

Revised estimate of the probable cost of constructing V. shaped drains & the Conservancy Lanes at Robertsonpet, Kolar Gold Fields

Items	Per	Rate	Quantity	Cost
For the work excavating	C.yds	2 .	120 3/4	15 . .
Burnt stone slabs	S.ft	3 .	1305	244 6 14 .
Lime concrete	C.ft	3 .	1148	215 4 .
Asphalt pointing	Sqrs	1 . .	108.75	108 12 .
	Total	Rupees		2785 4 .

Office of the president
of the Sanitary Board
Kolar Gold Fields
Dated 24th May 1904

W. H. Nettlecourt
President.

Read :-

Letter No 964 & the 24th Idem 1904 from the President of the Sanitary Board Kolar Gold Fields, submitting for sanction, a revised estimate for Rs 2785-14-0 for constructing 8 Bhopa drains in lieu of the original estimate for Rs 2122-2-0. Sanctioned in Govt Order No 3543-4 L.S. 694-02 dated the 14th March 1904.

Order thereon No 5032-33 L.S. 694-02.

Dated 22nd June 1904

The revised estimate is sanctioned for Rs 2785-14-0, the excess cost, viz Rs 663-12-0 over the original estimate being met from the sum of Rs 10,000/- provided under P. Public Works II-5 Reserve on other various works and III Establishments.

By Order
Secretary

Submitted to the Secretary through the 1st Sec 12/6/04

Section C Tel
File No. 1164-1903-04
Serial No. 4

may be sanctioned
Draft abstract C
14/6/04

14/6/04

17.VI.04

Your No 20/6/1904

President of the Sanitary Board Gold Fields, returning revised estimate. Put in response in the Office of abstract Calendar